

*Town of Westport
2020 County Trunk Highway M Trail Improvements
Weekly Construction Update for the Week of March 23rd*

Town of Westport CTH M Trail Improvement Projects

Janke General Contractors, Athens, Wisconsin

The concrete Bridge Abutments have been poured, and they are covered with warming tarps while the concrete is curing.

On the east side; the surveyors have staked the Boardwalk, and the Contractors are preparing for the installation of the Helical piles that will support the Boardwalk. The prefabricated boardwalk will be set in-place as it is made available and delivered to the site.

On the west side; the installation of the Boardwalk on the west side will be delayed until the prefabricated bridge is delivered and set into place. The Bridge is anticipated to be delivered to the site in approximately 3-4 weeks.

We have canceled all in-person weekly progress meetings. We will continue to receive updates from the Contractors, and will include a summary in the Weekly Construction Update. If you have any specific questions or concerns regarding the project, please email or call...

Jim Madden, Construction Manager, jmadden@waunakee.com (608) 576-9558