

2016 Town Road Construction Projects Update for the Week of October 31st

Town of Westport Improvement Projects

- **2016 Woodland Drive Improvement Projects**

Raymond P. Cattell, Madison, Wisconsin

The asphalt pavement on Woodland Drive should be completed, and we will be completing the traffic markings this week. We will be fine grading and paving the Bike Path, and then completing the restoration work.

Please note: Woodland Drive will be closed periodically from approximately 9:00am to 3:00pm from Mary Lake Road to CTH M for the construction.

The project has been partially funded by a grant from the Dane County PARC & Ride Fund, and the WisDOT Town Road Improvements - Discretionary Improvement Program.

A copy of the plans as well as additional information will be posted on the Town of Westport web site... <http://www.townofwestport.org>

- **2016 Mendota Park Pumping Station**

E & N Hughes, Co., Monroe, Wisconsin

The asphalt paving is complete, and the contractors are installing the piping in the wet well in preparation for the delivery of the new pumps. We will be utilizing a temporary by-pass pumping system until the new pumping station is complete.

Additional information will be posted on the Town of Westport web site... <http://www.townofwestport.org>

Town of Westport Private Development Projects

- **Carriage Ridge (Bunbury)**

Parisi Construction, Verona, Wisconsin

First Addition - *The project is substantially complete.*

Second Addition, Phase 2A - *The project is substantially complete.*